TEST RESULTS OF GRADATION FOR WMM

Lab ID : **CP-RW-2018-12-05-10** **Date: 26-09-18**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.

Agency : Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/123/2018-19

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 24-09-18

Sample ID No : 2018-12-05-10/01

Type of Mix : WMM (Wet Mix Macadam)

Date of test : 24-09-18

Oven Dry Weight : 11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I.Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate.

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore - 97

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

TEST REPORT OF AGGEGRATE IMPACT VALUE
IS: 2386 Part IV

Lab ID	:	**CP-RW-2018-12-05-10** **Date: 26-09-18**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.
Agency	:	Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/123/2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-09-18
Sample ID No	:	2018-12-05-10/01
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	24-09-18

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.8	74.1
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.5	0.3
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Pecentage	24.6	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE(IS 2386 (Part 1) 1963 (RA 2007)

Lab ID	:	**CP-RW-2018-12-05-10** **Date: 26-09-18**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.
Agency	:	Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/123/2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-09-18
Sample ID No	:	2018-12-05-10/01
Type of Mix	:	Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test	:	24-09-18

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID	:	**CP-RW-2018-12-05-10** **Date: 06-10-18**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.
Agency	:	Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/123/2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-10-18
Sample ID No	:	2018-12-05-10/01
Type of Mix	:	BC (Bituminous Concrete)
Date of test	:	03-10-18

Table 500-16 : Physical Requirements fo Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quallity Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST RESULTS OF GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : **CP-RW-2018-12-05-10** **Date: 05-10-18**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.

Agency : Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/123/2018-19

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 03-10-18

Sample ID No : 2018-12-05-10/01

Type of Mix : BC-Plant (Bituminous Concrete)

Date of test : 03-10-18

Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO Sig..... Date..... BANGALORE

End of Report

TEST REPORT OF AGGEGRATE STRIPPING VALUE OF ROAD AGGRGATE (IS:6241)

Lab ID	:	**CP-RW-2018-12-05-10** **Date: 06-10-18**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.
Agency	:	Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.
Customer Reference	:	BBMP/EE/BTP/WO/123/2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	03-10-18
Sample ID No	:	2018-12-05-10/01
Type of Mix	:	BC(Bitumenous Concrete)
Date of test	:	03-10-18

Type of Binder	:	60/70
% of Binder Used	:	5.0%
Weight of Aggregate	:	200.0 gm
Weight of Binder	:	10.0 gm
Temperature of water bath	:	40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Secified limits as per MORTH specification table 500-8
1	98.0	2.0	98.2	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TESTS RESULTS ON STABILITY OF MIX

Lab ID : **CP-RW-2018-12-05-10** **Date: 06-10-18**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.

Agency : Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/123/2018-19

Source of Sample : Hot Mix Plant, Bangalore

Sample Condition : Satisfactory

Date of Receipt : 03-10-18

Sample ID No : 2018-12-05-10/01

Type of Mix : BC (Bituminous Concrete)

Date of test : 03-10-18

The results of the tests conducted on the Bituminous Concrete mix sample are as follow

Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	–

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : **CP-RW-2018-12-05-10** **Date: 18-10-18**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.

Agency : Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.

Customer Reference : BBMP/EE/BTP/WO/123/2018-19

Source of Sample : Sample supplied by Agency

Date of Receipt : 15-10-18

Sample ID No : 2018-12-05-10/01

Type of Mix : BC (Bituminous Concrete)

Date of test : 16-10-18

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	501
2	Weight of the sample After extraction	B	477	476
3	Bitumen percentage	$\frac{A-B}{A} \times 100$	4.60	4.99
4	Average percentage	%	4.8	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro
Sig.....
Date.....
BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Lab ID : **CP-RW-2018-12-05-10** **Date: 18-10-18**

Sample ID : **2018-12-05-10/01**

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 477

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.8	86.2	70-88
4.75	112	178	37.3	62.7	53-71
2.36	88	266	55.8	44.2	42-58
1.18	29	295	61.8	38.2	34-48
0.6	11	306	64.2	35.8	26-38
0.3	46	352	73.8	26.2	18-28
0.15	45	397	83.2	16.8	12-20
0.075	55	452	94.8	5.2	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 476

IS Sieve Size (mm)	Weight Retained (gm)	Comulative Weight Retained (gm)	Comulative % of Retained	Comulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.4	62.6	53-71
2.36	88	266	55.9	44.1	42-58
1.18	29	295	62.0	38.0	34-48
0.6	11	306	64.3	35.7	26-38
0.3	46	352	73.9	26.1	18-28
0.15	45	397	83.4	16.6	12-20
0.075	55	452	95.0	5.0	4-10

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID : **CP-RW-2018-10-30-01** **Date: 17-10-18**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.

Agency : Sri. Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.

Work Order Ref : BBMP/EE/BTP/WO/123/2018-19

Sample Condition : Satisfactory

Date of Receipt : 15-10-18

Sample ID No : 2018-10-30-01/01

Type of Mix : Tack coat

Date of test : 16-10-18

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.748	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.771	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID	:	**CP-RW-2018-12-05-10**	**Date: 25-09-18**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.	
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.	
Project Name	:	Improvements to Roads and Drains at Balance Roads at Ramachandrapura area in Ward No.10(Doddabommasandra),Vidyaranyapura Sub Division.	
Agency	:	Sri. N.M.Shivakumar, #7, 2nd Block, Juganahalli, Rajajinagara, Bangalore-560010.	
Customer's Reference	:	BBMP/EE/BTP/WO/123/2018-19	
Source of Sample	:	Sample supplied by Agency	
Sample Condition	:	Satisfactory	
Date of Receipt	:	24-09-18	
Sample ID No	:	2018-12-05-10/01	
Sample Type	:	Bitumen	
Reference to BIS codes	:	IS: 1201-1220(1978) (Reaffirmed-2004)	
Date of test	:	24-09-18	

Test Results

Sl.no	Name of Test	Result	Requirements as per IS:73-2013
1	Penetration at 25°C , in 1/10th mm	**63**	60 to 70
2	Softening Point, °C	**51.4**	Min. 40°C
3	Ductility, cm	**97**	Min. 75cm
4	Flash point, °C	**244**	Min. 220°C
	Fire point, °C	**273**	

Note:-

The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro
Sig.....
Date.....
BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |